PWG-45

1	Name of Sub Division	Storm Water Drain, Dasarahalli zone
2	Name of Division	Storm Water Drain, Dasarahalli zone
3	Name of Work	Construction of RCC culevrt anf U shape drain for secondary SWD drains near Divya engineering works at Kammagondanahalli in ward no-12
4	Name of Agency	K.JAYAMMA
5	Amount Put to Tender	Rs 145.58 Lakhs
6	Cost of Work as Tendered rates	Rs 1,33,58,570.00
7	Agreement No	EE/SWD/DHZ/AGMT/05/2017-18, Dated:04-01-2018
8	Actual Expenditure incurred	Rs.1,25,01,207.54
9	Date of Commencement (As per Agreement)	04-01-18
10	Date of Completion (As per Agreement)	03-06-18
11	Actual Date of Completion	16-01-19

Asst. Exe. Engineer
SWD, Dasarahalli zone

Executive Engineer
SWD, Dasarahalli Zone

Scanned with CamScanner

PWG-45A

1	Name of Sub Division	Storm Water Drain, Dasarahalli zone
2	Name of Division	Storm Water Drain, Dasarahalli zone
3	Name of Work	Construction of RCC culevrt anf U shape drain for secondary SWD drains near Divya engineering works at Kammagondanahalli in ward no-12
4	Name of Agency	K.JAYAMMA
5	Amount Put to Tender	Rs 145.58 Lakhs
6	Cost of Work as Tendered rates	Rs 1,33,58,570.00
7	Agreement No	EE/SWD/DHZ/AGMT/05/2017-18, Dated:04-01-2018
8	Actual Expenditure incurred	Rs.1,25,01,207.54
9	Date of Commencement (As per Agreement)	04-01-18
10	Date of Completion (As per Agreement)	03-06-18
11	Actual Date of Completion	16-01-19
12	Authority	Executive Engineer, SWD, Dasarahalli zone

Asst. Exe. Engineer
SWD, Dasarahalli zone

Executive Engineer
SWD, Dasarahalli Zone

Scanned with CamScanner

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	Storm Water Drain, Dasarahalli zone
2	Name of Division	Storm Water Drain, Dasarahalli zone
3	Name of Work	Construction of RCC culevrt anf U shape drain for secondary SWD drains near Divya engineering works at Kammagondanahalli in ward no-12
4	Name of Agency	K.JAYAMMA
5	Amount Put to Tender	Rs 145.58 Lakhs
6	Cost of Work as Tendered rates	Rs 1,33,58,570.00
7	Agreement No	EE/SWD/DHZ/AGMT/05/2017-18, Dated:04-01-2018
8	Actual Expenditure incurred	Rs.1,25,01,207.54
9	Difference % of Excess/Savings (Compared to Agreement Cost)	Rs.857363.00 (Savings)
10	Date of Commencement	~~03-06-18~~ 4/1/2018
11	Actual date of completion	16-01-19

Asst. Exe. Engineer
SWD, Dasarahalli zone

Executive Engineer
SWD, Dasarahalli Zone

Scanned with CamScanner

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Storm Water Drain, Dasarahalli zone
2	Name of Division	Storm Water Drain, Dasarahalli zone
3	Name of Work	Construction of RCC culevrt anf U shape drain for secondary SWD drains near Divya engineering works at Kammagondanahalli in ward no-12
4	Name of Agency	K.JAYAMMA
5	Amount Put to Tender	Rs 145.58 Lakhs
6	Agreement Cost	Rs 1,33,58,570.00
7	Actual Expenditure incurred	Rs.1,25,01,207.54
8	Savings (Compared of Ageement Cost)	Rs.857363.00 (Savings)
9	Excess	Nil
10	% of Excess if any	Nil
11	Date of Commencement	~~02-11-18~~ 4/1/2018
12	By whom Executed :	**Sri. Shivakumar, AEE** **Sri.G.R.Nagaraju.J.E**
13	Inspection by Divisional Officer :	**Shivakumar, Executive Engineer**
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	**Sri.Shivakumar, Executive Engineer** **Sri. Shivakumar, AEE** **Sri.G.R.Nagaraju.J.E**

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst. Exe. Engineer
SWD, Dasarahalli zone

Executive Engineer
SWD, Dasarahalli Zone

Scanned with CamScanner

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Storm Water Drain, Dasarahalli zone
2	Name of Division	Storm Water Drain, Dasarahalli zone
3	Name of Work	Construction of RCC culevrt anf U shape drain for secondary SWD drains near Divya engineering works at Kammagondanahalli in ward no 12
4	Name of Agency	K.JAYAMMA
5	Amount Put to Tender	Rs 145.58 Lakhs
6	Agreement Cost	Rs 1,33,58,570.00
7	Actual Expenditure incurred	Rs.1,25,01,207.54
8	Savings (Compared of Ageement Cost)	Rs.857363.00 (Savings)
9	Excess	Nil
10	% of Excess if any	Nil
11	Date of Commencement	~~02-11-18~~ 4/1/2018
12	By whom Executed :	**Sri. Shivakumar, AEE** **Sri.G.R.Nagaraju.J.E**
13	Inspection by Divisional Officer :	**Shivakumar, Executive Engineer**
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	**Sri.Shivakumar, Executive Engineer** **Sri. Shivakumar, AEE** **Sri.G.R.Nagaraju.J.E**

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst. Exe. Engineer
SWD, Dasarahalli zone

Executive Engineer
SWD, Dasarahalli Zone

Scanned with CamScanner

Certificate

	Name of Work	Construction of RCC culevrt anf U shape drain for secondary SWD drains near Divya engineering works at Kammagondanahalli in ward no-12
2	Name of Agency	K.JAYAMMA
3	Name of Sub Division	Storm Water Drain, Rajarajeshwari Nagar Division
4	Name of Division	Storm Water Drain, Rajarajeshwari Nagar Division

Incumbancy

Sl No	Name of Officer	Incumbancy	
		From	To
1	**Sri.Shivakumar, Executive Engineer**	4/1/2018	31-01-19
2	**Sri.Shivakumar, AEE**	~~02-11-18~~	
3	**Sri.G.R.Nagaraju.J.E**		

1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date).
2	Certified that there are no dues outstanding from the contractor pertaining to this work.
3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records.
4	Certified that the final bill has been recorded in **M.B.No.646/2010-11** Page No. 64589/2 to 64597
5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.
6	This work details has been entered in Asset Register Page No:

Asst. Exe. Engineer
SWD, Dasarahalli zone

Executive Engineer
SWD, Dasarahalli Zone

Scanned with CamScanner